

November 2009 - Caltrans District 3 Project Status Report

8A

EA CO/RTE/PM DESCRIPTION COMMENTS

41240	Nev-20 13.6/14.8	Dorsey Drive Interchange	Project Plans, Specifications and Estimates (PS&E) 2009 were completed June 2009. Caltrans Division of Right-of-Way has made most of the written offers. We have acquired 11 parcels. Acquisition of the remaining parcels will continue through fall 2009. We hope to have acquisition of the remaining parcels completed by the end of 2009.
2A690	Nev-49 9.7/11.2	Widen to 5 Lanes (La Barr Meadows Project)	The Right-of-Way Certification was completed on April 24, 2009. The project was put on the "Ready to Advertise" list on May 5, 2009. The project is waiting for a funding allocation by the CTC. As stated at recent NCTC meetings, the CTC is not making allocations to STIP projects. Since this project has some STIP dollars, it may be sometime before an allocation is made. Proposition 1B bonds were sold in October 2009, but there were not enough funds collected to allocate to this project; however there may be another bond sale next month and possibly then there will be sufficient funds. Tree removal operation is underway. Tree work should be completed by the end of this year. Utility relocation work is anticipated after tree removal.
1C080	Nev-89 0.13	Widen Union Pacific Railroad Underpass (Mousehole)	The Project Development Team continues to work on the bike/pedestrian tunnel studies. The hazardous waste field investigation has been completed. The Town of Truckee and Caltrans staff met with the Union Pacific Railroad (UPRR) representative to provide an overview of the preliminary design. It is expected that the UPRR will issue conceptual approval by the end of this year. The draft Environmental Document is planned to be released for public review by July 15, 2010. The final PA&ED is scheduled for the fall of 2010. The lead agency role for the subsequent phases will be decided at a later date.