



Caltrans

JULY 2016 – CALTRANS DISTRICT 3 PROJECT STATUS REPORT

11A

EA	CO/RTE/PM	DESCRIPTION	COMMENTS
4F370	Nev-174 2.7/4.6	Safety Improvement from Maple Way to You Bet Road	This project proposes to realign curves, widen shoulders, add a left turn lane at Greenhorn Access Rd., and improve the clear recovery zone between Maple Way and You Bet Rd. on State Route (SR) 174 in Nevada County. The purpose of this project is to improve safety and operations for all users, including bicyclists and pedestrians. It will help reduce the number and severity of collisions on the existing highway. This project was amended into the 2014 State Highway Operations and Protection Program (SHOPP) in September 2014, with a revised total cost of \$28,456,000, including Engineering, Environmental, Right-of-Way (R/W), and Construction. Preliminary Engineering work and Environmental studies continue to take place. Circulation of the Draft Environmental Document (DED) was completed on June 2, 2016. A public meeting was held on June 9, 2016 at the Chicago Park School. During the meeting 46-people "signed-in" and the public comment period regarding the project/DED concludes on July 1, 2016. As of June 30, 2016, 32 comments have been received (24 people are opposed to the project and 8 are in support).
4E170	Nev-49 11.1/13.3	Widen SR 49 to 5-lanes, starting at the north end of SR 49/La Barr Meadows Project to just before the McKnight Way Interchange	This project proposes to widen SR 49 to a four-lane conventional access control highway with a continuous median/left-turn lane, and 8-foot shoulders to improve traffic operations and safety. The project is located south of Grass Valley in Nevada County, between PM 11.2, the north end of the SR 49/La Barr Meadows project, and PM 13.3, near the McKnight Way interchange. This project is programmed in the State Transportation Improvement Program (STIP) from the Regional Improvement Program (RIP). The Project Approval & Environmental Documentation (PA&ED) phase is programmed for \$3 million, and the Plans, Specifications, and Estimates (PS&E) is also programmed for \$3 million. Preliminary Engineering is taking place and field surveys are complete. An Open House was held on 8/5/15 at Grass Valley City Hall to present project information and project concept options to the public. Results from the meeting showed alternative option #4, 22-ft wide median freeway with median barrier and frontage roads, as the one the public favored most. Design is working on the preferred alternative option #4 and Right of Way is working on permits to enter for environmental field work. Environmental work has started including searching cultural survey data.
1F880	Nev-49 12.4/12.8	Operational Improvements at Smith Road	This project, which is located at SR 49 and Smith Road, will construct a right turn pocket lane with a standard public road approach tapered with 4 foot shoulders. It is funded from the SHOPP Minor B Program. Design and Environmental studies are complete. Bids opened on 10/27/15, and the contract was awarded to Patterson Taber General Engineering Inc. for \$188,661. Construction is scheduled to begin August 1, 2016 and CCA September 30, 2016.
4F740	Nev-49 23.2/32.6	Hot Mix Asphalt (HMA) Overlay	This project proposes to preserve and extend the life of the existing pavement and improve ride quality. The project limits extend from 1.2 miles north of the South Yuba River Bridge on SR 49 to the Yuba County line (approximately 9.4 miles). This project proposes to Cold-in-Place Recycle (CIR) the existing pavement and the placement of a new HMA overlay. All new HMA surfaces will also receive new striping. This project was amended into the 2014 SHOPP on 11/07/14 for a total cost of \$7,579,000, including Engineering, Environmental, R/W, and Construction. The Project Report was completed on 3/15/16, and final design by September 2016. Construction is scheduled to take place during the summer of 2017.
2F590	Yub-20 20.1/21.7	Safety Project, Widen Shoulders, Correct Curves	The purpose of this project is to reduce the number and severity of collisions along SR 20 in Yuba and Nevada Counties from 0.2 mile east of Lower Smartsville Road to Mooney Flat Road by upgrading the existing roadway to current standards. This project will realign a portion of the existing highway which includes building a new bridge, and widen the existing highway to accommodate uniform 12 foot wide lanes and 8 foot wide shoulders. It will improve non-standard curves, improve vertical profile, increase sight distances, add turn pockets, upgrade existing drainage facilities, and provide a 20 foot



Caltrans

JULY 2016 – CALTRANS DISTRICT 3 PROJECT STATUS REPORT

EA	CO/RTE/PM	DESCRIPTION	COMMENTS
			clear recovery zone. It was amended into the 2014 SHOPP for \$25,370,000, including Engineering, Environmental, R/W, and Construction. The Project Report was completed on 1/29/2016. Final design and R/W work has started, and is scheduled to be completed by spring 2018. This project is scheduled to go to construction during the fall of 2018.