



Caltrans District 3 Project Status Report

September 2021

Highway 20		
0H690 NEV/PLA Turnouts	CO-RTE-PM	NEV - 20 - 25.15 (+ other various locations in other counties)
	Location	In Nevada county on Route 20 and Placer county on Route 193 at various locations.
	Description	Construct Turnouts
	Funding Source	SHOPP - Operational Improvements (310)
	Total Cost	\$3,203,000
	Planning	COMPLETE
	Environmental	COMPLETE
	Design	COMPLETE
Construction	Construction is expected to begin Fall 2021. Target completion Fall 2022.	
2H62U Omega Curve Correction (2H620) (0H240) (1H810) (0H660)	CO-RTE-PM	NEV - 20 - 29.7/39.8
	Location	In Nevada County, near Omega, from 0.1 mile east of White Cloud Campground to 1.3 miles west of Zeibright Road.
	Description	Curve improvement, widen shoulders, and add turnout.
	Funding Source	SHOPP - Safety (010) and Operational Improvements (310)
	Total Cost	\$61,443,000
	Planning	COMPLETE
	Environmental	COMPLETE
	Design	COMPLETE
Construction	Construction is expected to begin Summer 2022. Target completion Winter 2025.	
4H070 Gold Nugget	CO-RTE-PM	NEV - 20 - 12.2/20.0
	Location	In and near Grass Valley and Nevada City, from RTE 20/49 SEP (Br#17-0049) to Rim Rock Lane.
	Description	Repair pavement, drainage, sign panels, ADA facilities, and roadside planting & irrigation. Install new storm water improvement, Maintenance Vehicle Pullouts (MVPs), and shoulder widening.
	Funding Source	SHOPP - Asset Management (120)
	Total Cost	\$23,990,000
	Planning	COMPLETE
	Environmental	COMPLETE
	Design	Target completion Spring 2023.
Construction	Construction is expected to begin Summer 2024. Target completion Fall 2024.	
0J520 NEV 20 CAPM	CO-RTE-PM	NEV - 20 - 20 / 46.119
	Location	Pavement CAPM and drainage improvements in Nevada County east of Nevada City from Rim Rock Road to Jct20/80.
	Description	Class II Pavement CAPM on Mainline and ramps, rehabilitate or replace poor conditions drainage systems. Evaluate /rehabilitate/replace poor condition lighting, sign panels, and TMS elements.
	Funding Source	SHOPP - Asset Management (121)
	Total Cost	\$38,010,000
	Planning	COMPLETE
	Environmental	Target completion Summer 2023.
	Design	Target completion Spring 2025.
Construction	Construction is expected to begin Summer 2025. Target completion Fall 2026.	
Highway 49		
0H210 Culvert Rehab (South)	CO-RTE-PM	NEV - 49 - 0.0/7.5
	Location	From Placer County Line to North of Lime Kiln Rd.
	Description	Culvert rehabilitation.
	Funding Source	SHOPP - Drainage (151) **SB1**
	Total Cost	\$5,153,000
	Planning	COMPLETE
	Environmental	COMPLETE
	Design	COMPLETE
Construction	Construction began Summer 2021. Target completion Fall 2022.	

4E170 Nev-49 Corridor Improvement Project	CO-RTE-PM	NEV - 49 - 11.1/13.3
	Location	In Nevada County, from La Bar Meadows Road to McKnight Way.
	Description	Widen SR 49 to a four-lane highway with a continuous median/left-turn lane and 8-foot shoulders.
	Funding Source	STIP - RIP (NCTC)
	Total Cost	\$75,106,000
	Planning	COMPLETE
	Environmental	Target completion for Project Acceptance and Environmental Document (PA&ED) is November 2021. Caltrans will have a public meeting for the Draft Environmental Document in September 2021.
	Design	Target completion Summer 2025.
3H510 Nev-49 Corridor Improvement Project (SHOPP)	CO-RTE-PM	NEV - 49 - 10.8/13.3
	Location	In Nevada County, from La Bar Meadows Road to McKnight Way.
	Description	Widen shoulders, construct two way left turn lane (TWLTL), SB right turn lane, and NB truck climbing lane, install transportation management system (TMS) elements, rehab pavement, and rehab culverts.
	Funding Source	SHOPP - Safety (015)
	Total Cost	\$52,840,000
	Planning	COMPLETE
	Environmental	Target completion Spring 2023.
	Design	Target completion Summer 2025.
3H650 Round Valley	CO-RTE-PM	NEV - 49 - 8.3/8.7
	Location	In Nevada County on Route 49 from 0.1 mile south of Round Valley Road to 0.1 mile north of Quail Creek Drive.
	Description	Safety - Construct two-way left-turn lane.
	Funding Source	SHOPP - Safety (010)
	Total Cost	\$4,233,000
	Planning	COMPLETE
	Environmental	COMPLETE
	Design	COMPLETE
4H600 49 Safety Barrier	CO-RTE-PM	PLA - 49 - 8.7/10.6
	Location	In Placer County on Route 49 from 0.2 miles south of Lorenson Road to 0.4 miles north of Lone Star Road.
	Description	Construct concrete median barrier with roundabouts.
	Funding Source	SHOPP - Safety (010)
	Total Cost	\$26,340,000
	Planning	COMPLETE
	Environmental	COMPLETE
	Design	Target completion Spring 2022.
Construction	Construction is expected to begin Summer 2023. Target completion Summer 2024.	

Interstate 80		
2H550 Zero Emission Vehicle (ZEV) Charging Stations	CO-RTE-PM	VAR - VAR - VAR
	Location	In Glenn, Colusa and Nevada Counties at Various Locations. One location is at the Donner Safety Roadside Rest Area (SRRRA).
	Description	In response to the Governor's order, this project proposes to install ZEV charging stations at select SRRRA's.
	Funding Source	SHOPP - Misc (999)
	Total Cost	\$2,865,000
	Planning	COMPLETE
	Environmental	COMPLETE
	Design	COMPLETE
Construction	Target completion Fall 2021.	

3F250 Slope Stabilization	CO-RTE-PM	NEV - 80 - 29.1/29.4
	Location	Near Truckee from east of Floriston Road to west of Farad Undercrossing.
	Description	Stabilize cut slope.
	Funding Source	SHOPP - Roadway Preservation (150)
	Total Cost	\$12,665,000
	Planning	COMPLETE
	Environmental	COMPLETE
	Design	COMPLETE
	Construction	Target completion Fall 2021.
1H010 Slope Stabilization	CO-RTE-PM	NEV - 80 - 28.3/28.7
	Location	Near Truckee from .2 mile east of Truckee River Bridge to .8 mil west of Farad U/C.
	Description	Construct rockfall wire mesh drapery, flatten cut slope, construct rockfall barrier, rehab drainage.
	Funding Source	SHOPP - Roadway Preservation (150)
	Total Cost	\$14,390,000
	Planning	COMPLETE
	Environmental	COMPLETE
	Design	COMPLETE
	Construction	Target completion Fall 2021.
2H000 Slope Stabilization	CO-RTE-PM	NEV - 80 - 29.5/29.7
	Location	Near Truckee, from Farad UC (Br#17-0064) to 2.17 miles west of Sierra Co. Line.
	Description	Reduce maintenance worker exposure and reduce rockfall hazard to freeway traffic at this cut slope location.
	Funding Source	SHOPP - Roadway Preservation (150)
	Total Cost	\$5,570,000
	Planning	COMPLETE
	Environmental	COMPLETE
	Design	COMPLETE
	Construction	Target completion Fall 2021.
2H690 Slope Stabilization	CO-RTE-PM	NEV - 80 - 31.4/31.8
	Location	Near Truckee, 1.88 miles east of Farad UC (Br# 17-0064) to the Sierra County Line.
	Description	Rockfall Mitigation
	Funding Source	SHOPP - Roadway Preservation (150)
	Total Cost	\$8,730,000
	Planning	COMPLETE
	Environmental	COMPLETE
	Design	COMPLETE
	Construction	Construction is expected to begin Spring 2022. Target completion Fall 2023.
3H560 Yuba Pass SOH Bridge Replacment	CO-RTE-PM	NEV - 080 - 58.7 /60.2
	Location	In Nevada County near Emigrant Gap at the Yuba Pass Separation OH Bridges (Br#17-0023L/R).
	Description	Replace bridges, widen WB direction for truck climbing lane, install TMS elements and communications.
	Funding Source	SHOPP - Bridge Rehabilitation (110)
	Total Cost	\$101,780,000
	Planning	COMPLETE
	Environmental	Target completion Winter 2021.
	Design	Target completion Winter 2023.
	Construction	Construction is expected to begin Summer 2024 Target completion Fall 2028.
1H990 Soda Pavement Repair	CO-RTE-PM	VAR - VAR - VAR
	Location	In Placer and Nevada Counties near Soda Springs from Troy Rd UC to East of Soda Springs OC.
	Description	Repair distressed pavement and design to current standards.
	Funding Source	SHOPP -Pavement Preservation and Rehabilitation, Drainage System Restoration, Safety Signs and Lighting (121, 122, 151, 170)
	Total Cost	\$85,590,000
	Planning	COMPLETE
	Environmental	Target completion February 2022.
	Design	Target completion March 2023.
	Construction	Construction is expected to begin Summer 2024. Target completion Summer 2026.

3H580 Acid Flats	CO-RTE-PM	NEV - 080 - 27.60/28.50
	Location	In Nevada County near Floriston at Truckee River Bridges (Br#17-0063L/R).
	Description	Replace bridges, install fiber optic and RWIS.
	Funding Source	SHOPP - Bridge Rehabilitation and Replacement (110)
	Total Cost	\$64,259,000
	Planning	COMPLETE
	Environmental	Target completion Winter 2024.
	Design	Target completion September 2026.
	Construction	Construction is expected to begin Summer 2027. Target completion Fall 2029.
1H180 Rumble Strips	CO-RTE-PM	NEV - 80 - 13.00/15.50
	Location	In Truckee from west of Donner Park OC (BR#17-0045) to Trout Creek UC (BR#17-0031).
	Description	Pavement Rehabilitation.
	Funding Source	SHOPP Pavement Rehabilitation (122)
	Total Cost	\$23,921,000
	Planning	COMPLETE
	Environmental	COMPLETE
	Design	COMPLETE
	Construction	Construction is expected to begin Spring 2022. Target completion Fall 2022.

Highway 89

1J170 CAPM & Drainage Improvements	CO-RTE-PM	NEV - 89 - 0/0.529
	Location	In Placer and Nevada Counties on Route 89, 9.0 miles south of Truckee from Truckee River Bridge (Br # 19-0032) to Junction of Route 80 in Truckee.
	Description	Class 2 pavement CAPM, rehabilitate drainage and replace 2 Extinguishable Message Signs (EMS).
	Funding Source	SHOPP - Roadway Preservation (121)
	Total Cost	\$14,370,000
	Planning	This project is waiting to be programmed into the 2022 SHOPP.
	Environmental	Target completion Summer 2024.
	Design	Target completion Spring 2025.
	Construction	Construction is expected to begin in Summer 2025. Target completion Fall 2027.

Highway 174

4F370 Hwy 174 Safety Improvement Project	CO-RTE-PM	NEV - 174 - 2.7/4.6
	Location	In Nevada County, near Rollins Lake, from Maple Way to You Bet Road.
	Description	Safety - This project proposes to realign curves, widen shoulders, add a left turn lane at Greenhorn Access Rd., and improve the clear recovery zone.
	Funding Source	SHOPP - Safety (010)
	Total Cost	\$27,368,000
	Planning	COMPLETE
	Environmental	COMPLETE
	Design	COMPLETE
	Construction	Target completion Fall 2021.
3F680 ADA Upgrades	CO-RTE-PM	NEV - 174 - 9.7/10.1
	Location	In Grass Valley from Park Street to Highway 20.
	Description	Upgrade ADA infrastructure including curb ramps, cross slopes, driveways, etc.
	Funding Source	SHOPP - ADA (361)
	Total Cost	\$4,950,000
	Planning	COMPLETE
	Environmental	COMPLETE Caltrans is working with the City of Grass Valley on relinquishment agreement.
	Design	N/A because of relinquishment
	Construction	N/A because of relinquishment