



Caltrans District 3 Project Status Report

March 2024

Highway 20		
2H62U Omega Curve Correction (2H620) (0H240) (1H810) (0H660)	CO-RTE-PM	NEV - 20 - 29.7/39.8
	Location	In Nevada County, near Omega, from 0.1 mile east of White Cloud Campground to 1.3 miles west of Zeibrigh Road.
	Description	Curve improvement, widen shoulders, and add turnout.
	Funding Source	SHOPP - Safety (010) and Operational Improvements (310)
	Total Cost	\$61,443,000
	Planning	COMPLETE
	Environmental	COMPLETE
	Design	COMPLETE
Construction	Target completion Winter 2025.	
4H070 Gold Nugget	CO-RTE-PM	NEV - 20 - 12.2/20.0
	Location	In and near Grass Valley and Nevada City, from RTE 20/49 SEP (Br#17-0049) to Rim Rock Lane.
	Description	Repair pavement, drainage, sign panels, ADA facilities, and roadside planting & irrigation. Install new storm water improvement, Maintenance Vehicle Pullouts (MVPs).
	Funding Source	SHOPP - Asset Management (120)
	Total Cost	\$23,990,000
	Planning	COMPLETE
	Environmental	COMPLETE
	Design	COMPLETE
Construction	Start Spring 2024. Target completion Winter 2024.	
0J520 NEV 20 CAPM	CO-RTE-PM	NEV - 20 - 20 / 46.119
	Location	Pavement CAPM and drainage improvements in Nevada County east of Nevada City from Rim Rock Road to Jct20/80.
	Description	Class II Pavement CAPM on Mainline and ramps, rehabilitate or replace poor conditions drainage systems. Evaluate /rehabilitate/replace poor condition lighting, sing panels, and TMS elements.
	Funding Source	SHOPP - Asset Management (121)
	Total Cost	\$38,010,000
	Planning	COMPLETE
	Environmental	Target completion Spring 2024.
	Design	Target completion Spring 2025.
Construction	Target Start Summer 2025. Target completion Fall 2026.	

Highway 49		
4E170 Nev-49 Corridor Improvement Project	CO-RTE-PM	NEV - 49 - 11.1/13.3
	Location	In Nevada County, from La Bar Meadows Road to McKnight Way.
	Description	NB and SB Truck Climbing Lanes, 22' Median with Barrier, 10" Shoulders, 4 right right turn lanes at Crestview Drive, Smith Road, Bethel Church Way, and Wellswood Way and two at-grade access-controlled roundabout intersections at Wellswood Way and Smith Road.
	Funding Source	STIP - RIP (NCTC)
	Total Cost	\$157,900,000
	Planning	COMPLETE
	Environmental	COMPLETE
	Design	Target completion Spring 2025.
Construction	Target Start Fall 2025. Target completion Winter 2028.	
3H510 Nev-49 Corridor Improvement Project (SHOPP)	CO-RTE-PM	NEV - 49 - 10.8/13.3
	Location	In Nevada County, from La Bar Meadows Road to McKnight Way.
	Description	Widen shoulders, construct two way left turn lane (TWLTL), SB right turn lane, and NB truck climbing lane.
	Funding Source	SHOPP - Safety (015)
	Total Cost	\$78,770,000
	Planning	COMPLETE
	Environmental	COMPLETE
	Design	Target completion Spring 2025.
Construction	Target Start Fall 2025. Target completion Fall 2028.	
4H600 49 Safety Barrier	CO-RTE-PM	PLA - 49 - 8.7/10.6
	Location	In Placer County on Route 49 from 0.2 miles south of Lorenson Road to 0.4 miles north of Lone Star Road.
	Description	Construct concrete median barrier with roundabouts.
	Funding Source	SHOPP - Safety (010)
	Total Cost	\$26,340,000
	Planning	COMPLETE
	Environmental	COMPLETE
	Design	COMPLETE
Construction	Start Spring 2024. Target completion Summer 2025.	

4J460 Pla 49 Pavement Rehab	CO-RTE-PM	PLA - 49 - 7.4/R8.9, R10.6/11.37/10.6
	Location	In Placer County on Route 49, from approximately 0.02 miles South of Dry Creek Rd. to approximately 0.4 miles South of Lorensen
	Description	Rehab Pavement, drainage systems, ground mounted signs, and pedestrian facilities
	Funding Source	SHOPP - Pavement Rehab (122)
	Total Cost	\$24,470,000
	Planning	COMPLETE
	Environmental	Winter 2026
	Design	Spring 2027
Construction	Begin Winter 2027. Completion Winter 2028.	
4J110 Nev 49 Evacuation	CO-RTE-PM	NEV - 49 - 2.1/9.8
	Location	In Placer County on Route 49 from 0.2 miles south of Lorensen Road to 0.4 miles north of Lone Star Road.
	Description	Add TWLTL, and Standard Shoulders
	Funding Source	SHOPP - Sustainability (999)
	Total Cost	\$68,200,000
	Planning	COMPLETE
	Environmental	Fall 2025
	Design	Winter 2026
Construction	Begin Summer 2027. Target completion Winter 2023.	

Interstate 80		
3H560 Yuba Pass SOH Bridge Repalcement	CO-RTE-PM	NEV - 080 - 58.7 /60.2
	Location	In Nevada County near Emigrant Gap at the Yuba Pass Separation OH Bridges (Br#17-0023L/R).
	Description	Replace bridges, widen WB direction for truck climbing lane, install TMS elements and communications.
	Funding Source	SHOPP - Bridge Rehabilitation (110)
	Total Cost	\$101,780,000
	Planning	COMPLETE
	Environmental	COMPLETE
	Design	COMPLETE
Construction	Target Start Summer 2024 Target completion Fall 2027.	
1H990 Soda Pavement Repair	CO-RTE-PM	VAR - VAR - VAR
	Location	In Placer and Nevada Counties near Soda Springs from Troy Rd UC to East of Soda Springs OC.
	Description	Rehabilitate Roadway, Construct truck climbing lane on EB I-80 direction, widen Jingvale UC, replace sign panels, upgrade lighting, TMS elements, and rehab drainage elements
	Funding Source	SHOPP -Pavement Preservation and Rehabilitation, Drainage System Restoration, Safety Signs and Lighting (121, 122, 151, 170)
	Total Cost	\$85,590,000
	Planning	COMPLETE
	Environmental	COMPLETE
	Design	COMPLETE
Construction	Fall 2023 / completion Summer 2027.	
3H580 Acid Flats	CO-RTE-PM	NEV - 080 - 27.60/28.50
	Location	In Nevada County near Floriston at Truckee River Bridges (Br#17-0063L/R).
	Description	Replace bridges, install fiber optic and RWIS.
	Funding Source	SHOPP - Bridge Rehabilitation and Replacement (110)
	Total Cost	\$74,535,000
	Planning	COMPLETE
	Environmental	Target completion Spring 2024.
	Design	Target completion Fall 2026.
Construction	Construction is expected to begin Spring 2027. Target completion Fall 2029.	
2J910 Safety Improvements	CO-RTE-PM	NEV - 80 - 26.0/27.4
	Location	In Nevada County on Route 80 at Floriston
	Description	Grind existing concrete pavement, place polyester concrete overlay, groove existing concrete pavement, remove/repair concrete barrier
	Funding Source	SHOPP Safety Improvement (010)
	Total Cost	\$3,750,000
	Planning	COMPLETE
	Environmental	COMPLETE
	Design	COMPLETE
Construction	Spring 2024 / Completion Fall 2024	

0J560 Drum Bay Drainage Restoration	CO-RTE-PM	NEV - 80 - Various
	Location	In Nevada County from west of Yuba Gap OC to Placer County line
	Description	Rehabilitate drainage systems and upgrade Transportation Management System (TMS) elements
	Funding Source	SHOPP Safety Improvement (151)
	Total Cost	\$15,390,000
	Planning	COMPLETE
	Environmental	COMPLETE
	Design	Fall 2024
Construction	Target Spring 2025 / Target completion Fall 2026	
3J790 Donner Summit Rest Area Restoration	CO-RTE-PM	NEV - 80 - R5.60/R5.60
	Location	In Nevada County on I-80 at the Donner Summit Safety Roadside Rest Area
	Description	Rehabilitate the existing irrigation and sewer system to extend the service life and minimize maintenance costs.
	Funding Source	SHOPP Safety Improvement (010)
	Total Cost	\$2,633,000
	Planning	COMPLETE
	Environmental	Summer 2025
	Design	Fall 2026
Construction	Target Spring 2027 / Target completion Summer 2028	

Highway 89		
1J170 CAPM & Drainage Improvements	CO-RTE-PM	PLA - 89 - 13.1/21.667
	Location	In Placer and Nevada Counties on Route 89, 9.0 miles south of Truckee from Truckee River Bridge (Br # 19-0032) to Junction of Route 80 in Truckee.
	Description	Class 2 pavement CAPM, rehabilitate drainage, upgrade ADA facilities, guardrail, and TMS elements.
	Funding Source	SHOPP - Roadway Preservation (121)
	Total Cost	\$13,940,000
	Planning	COMPLETE
	Environmental	Target completion Summer 2024.
	Design	Target completion Spring 2025.
Construction	Construction is expected to begin in Fall 2025. Target completion Fall 2026.	