

September 2006 - NCTC Caltrans District 3 Project Status

EA	CO/RTE/PM	DESCRIPTION	COMMENTS
29101	Nev 80/267	Truckee Bypass Mitigation Planting	No Change. Plant establishment underway.
1A530	Nev 20 0.0/3.9	Safety Realignment and Widening	The project was advertised on May 30, 2006. Contract bids were opened July 12, 2006. The lowest bid was significantly higher than the project allocation. The Department is seeking additional funds from California Transportation Commission at the September 2006 meeting.
41240	Nev 20 14.3	Dorsey Drive Interchange	Environmental Document and Project Report has been finalized. The Project Report was signed on June 30, 2006. This concludes the project approval and environmental phase. Nevada County Transportation Commission, City of Grass Valley and Caltrans will meet in the near future to discuss the content of the letter date July 27, 2006 from City of Grass Valley. The Project Development Team is awaiting direction before resuming work on the project.
2A690	Nev 49 9.7/11.2	Widen to 5 Lanes (La Barr Meadows Project)	Environmental studies are complete. Based on the level of environmental document required for the project, Federal Highway Administration will need to review the document before it is released to the public. It is anticipated the Draft Environmental Document will be released to the public in October 2006. A "drop in" public open house will be held during the 30-day circulation period. The Design Team is in the process of writing the Draft Project Report.
3A260	Nev 49 7.4/8.0	Widen Shoulder	Construction is underway. We hope to have the project complete by end of summer.
1C080	Nev 89 0.13	Widen Union Pacific Railroad Underpass (Mouse hole)	An informational open house is scheduled for September 27, 2006 from 4:00 pm to 7:00 pm at the Town Hall in Town of Truckee. The project team continues to focus on the tasks and steps necessary to complete the environmental phase.
2E250	Nev 49 2.1/13.1	Safety-Install Rumble Strip on Centerline	The California Transportation Commission allocated funds at the July 2006 meeting. The project is currently going through advertisement process.